

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
FOR THE THIRD QUARTER, CY 2022**

**MUNICIPALITY OF BAMBAN
PROVINCE OF TARLAC**

Programs or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extension, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Furnishing of Labor and Materails for the NHA-Bamban Resettlement Project for the Indigenous people of Bamban	Brgy San Vicente	9,990,426.82	March 14, 2016	March 5, 2018	89.772%	8,968,605.96	2	
"furnishing and delivery of 2 units Ambulance	LGU-Bamban	3,376,400.00	January 27, 2022	March 2, 2022	100.00%	3,376,400.00		
"Furnishing Labor and Materials for the Construction Public Market 3-Storey Dry Market and Training Center Phase 2-Package 4	Barangay Anupul	19,992,704.70	November 10, 2021	April 12, 2022	80.00%	14,394,747.39		
"Furnishing Labor and Materials for the Concreting of Roads with line canal at Sitio Masamat, Brgy Anupul, Bamban, Tarlac"	Barangay Anupul	4,994,864.12	July 25,2022		90.00%	4,495,377.71		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

ROSARIO L. CAMPO
OIC -Municipal Accountant

Hon. ALICE L. GUO
Municipal Mayor