

LOCAL GOVERNMENT SUPPORT FUND - DISASTER REHABILITATION AND RECONSTRUCTION ASSISTANCE PROGRAM (LGSF-DRRAP)
Report on Fund Utilization and Status of Program/Project/Activity (PPA) Implementation
For the Quarter Ended June 30, 2021


Annex C

Municipality: **BAMBAN**
 Province: **TARLAC**

Fund Source	Date of Notice of Authority to Debit Account Issued (NADAI)	Name/Title of PPA	Specific Location	Mechanism/ Mode of Implementation	Estimated Number of Beneficiaries	Amount			Estimated Period of Completion (month and Year)	Program/ Project Status
						Received	Obligation	Disbursement		
LGSF-DRRAP in the FY 2021 GAA, R.A. 11518	2/24/2021	Repair/Rehab of Bailey Bridge connecting Barangay Lourdes and Barangay Sto. Nino	Barangay Lourdes and Sto. Nino	By Administration / Public Bidding	Commuters along Barangay Lourdes and Sto. Nino Road	373,442.00	373,340.36	-	December 2021	For bidding Aug. 23, 2021
		TOTAL				373,442.00	-	-		


Prepared by: The Local Finance Committee (LFC)

Attested by:


ROWENA T. MANALESE
 Municipal Budget Officer


AGNES M. LACANLALE
 Municipal Treasurer


MARITES S. SIGUA
 Acting MPDC


JOSE ANTONIO T. FELICIANO
 Municipal Mayor